



Pressure Testing Permit

Authorisation for pressure testing of systems & pipework

Permit no.: _____

Valid: **single task / shift**

SITE / BUILDING	ADDRESS	SPECIFIC LOCATION / AREA	DESCRIPTION OF WORK
_____	_____	_____	_____
VALID FROM (DATE / TIME)	VALID TO (DATE / TIME)	SWMS / JSA REF.	PERMIT NO.
_____	_____	_____	_____

1 This permit covers

- ☐ Fire sprinkler testing ☐ Hydrant testing ☐ HVAC pipework testing
- ☐ Gas line testing

2 Requirements — confirm before work commences

#	REQUIREMENT	YES	NO	N/A	COMMENTS
1	Test pressure identified	☐	☐	☐	
2	Test medium identified (water / air / nitrogen)	☐	☐	☐	
3	Equipment inspected	☐	☐	☐	
4	Test gauges calibrated	☐	☐	☐	
5	Exclusion zone established	☐	☐	☐	
6	Emergency shutdown procedure available	☐	☐	☐	
7	Test supervisor assigned	☐	☐	☐	
8	Test duration documented	☐	☐	☐	
9	Leak monitoring established	☐	☐	☐	

3 Test details

TEST MEDIUM (WATER / AIR / N ₂)	TEST PRESSURE	TEST DURATION
_____	_____	_____
GAUGE CALIBRATION DATE	TEST SUPERVISOR	MAX ALLOWABLE PRESSURE
_____	_____	_____

Authorisation & acceptance

This permit is **not valid until authorised**. By signing, the receiving worker confirms they understand the hazards, controls and conditions of this permit.

ISSUED / AUTHORISED BY (NAME & SIGNATURE)	POSITION	DATE / TIME
_____	_____	_____
ACCEPTED BY (RECEIVING WORKER — NAME & SIGNATURE)	COMPANY / ROLE	DATE / TIME
_____	_____	_____



Completion & cancellation

On completion, confirm the area is safe, controls / isolations removed where appropriate and systems returned to normal.

PERMIT CLOSED / CANCELLED BY (NAME & SIGNATURE)

POSITION

DATE / TIME

Guidance only. Pressurised systems store significant energy — **pneumatic (air / gas) testing is especially hazardous** and should be avoided where a hydrostatic (water) test is suitable. Establish an exclusion zone, use calibrated gauges and a competent test supervisor, and test to the pressures and method required by the relevant system Standard.