



SITE / BUILDING	ADDRESS	CLIENT	NO. OF FITTINGS
DATE OF TEST	TECHNICIAN	LICENCE NO.	REPORT NO.

1 Inspection & discharge test

AS 2293.2

#	INSPECTION ITEM	P	F	N/A	COMMENTS
1	Each luminaire / exit sign present, secure and undamaged	☐	☐	☐	
2	Exit signs legible, correctly oriented and not obscured	☐	☐	☐	
3	Discharge (duration) test initiated — mains failure simulated	☐	☐	☐	
4	All fittings illuminate on changeover	☐	☐	☐	
5	Rated duration achieved (typically 90 min)	☐	☐	☐	
6	Batteries recharge and 'healthy' indicator restored	☐	☐	☐	

2 Fitting test register

AS 2293.2

FITTING ID / LOCATION	TYPE (EXIT / EMERGENCY)	RESULT (P/F)	DURATION ACHIEVED	DEFECT / ACTION

✓ Defects, Notes & Sign-off

Outstanding defects / actions raised this visit:

TECHNICIAN NAME & SIGNATURE

LICENCE NO.

DATE COMPLETED

Guidance only. Emergency and exit lighting is maintained under **AS 2293.2**. The discharge test takes the system offline for the rated duration — coordinate timing with occupants and confirm batteries have recharged before leaving site. Work must be performed by a competent / licensed person.